Manitoba

Industry, Economic Development and Mines | Petroleum

360-1395 Ellice Avenue
Winnipeg MB R3G 3P2
CANADA

Phone: (204) 945-6575
Fax: (204) 945-0586

WEEKLY WELL ACTIVITY REPORT

PETROLEUM INDUSTRY ACTIVITY REPORT
(January 1/06 – March 13/06)

DRILLING ACTIVITY	to Mar. 13/06	To Mar. 14/05	2005 Total
Drilling Licences Issued	78	55	384
Licences Cancelled	2	0	0
Vertical Wells Drilled	101	42	267
Horizontal Wells Drilled	16	0	18
Wells Drilled - Total	117	42	285
Stratigraphic Test Holes Drilled	0	0	0
No. of Metres Drilled	127 924	42 377	303 363
Wells Re-entered	1	0	0
Wells Being Drilled	3	2	1
No. of Active Rigs	3	2	7
Wells Licenced but Not Spudded	64	25	108
Wells Completed as Potential Oil Wells	109	41	274
Wells Abandoned Dry	5	1	11
Wells Drilled but Not Completed	4	0	0
Other Completions	0	0	0
New Wells on Production	55	2	217

GEOPHYSICAL ACTIVITY			
Geophysical Programs Licenced	0	6	20
Licences Cancelled	0	0	0
Kilometers Licenced	0	430	2 169
Kilometers Run	419	214	1 568

OIL PRICES (Average)	2006 $/m3	2006 ($/bbl)	2005 $/m3	2005 ($/bbl)
Month of January	398.62	(63.34)	322.90	(51.31)
Month of February	379.25	(60.27)	347.50	(55.22)

OIL PRODUCTION (M3)	2005	2004
Month of September	75 480.7	51 295.6
Cumulative Thru September 30	540 805.8	464 290.9

WEEKLY WELL ACTIVITY REPORT

13 March 2006

Lic. No. 1576

Enerplus Kirkella 16-3-12-29 (WPM)
UWI: 100.16-03-012-29W1.02 – Confidential

Please note new UWI

Status: Capable of Oil Production (COOP)
Status Date: 25-Jan-2006
Field/Pool Code: Confidential

Lic. No. 4205

618555 Sk Lyleton COM 8-5-2-28 (WPM)
UWI: 100.08-05-002-28W1.03

Please note new UWI

Deepening Commenced: 23-Jan-2006
Finished Deepening: 01-Feb-2006
Original Depth: 1 019 m
New Total Depth: 1 336 m
Plug Back Depth: 991 m
Status: Abandoned Dry (ABD D)
Status Date: 19-Feb-2006

Lic. No. 5675

Rideau Sinclair Prov. 2-14-8-29 (WPM)
UWI: 100.02-14-008-29W1.00

Spud Date: 10-Mar-2006
K.B. Elevation: 510.50 m
Surface Casing: 219.1 mm @ 140.00 m with 11.5 t
Finished Drilling: 12-Mar-2006
Total Depth: 994 m
Status: :Logging (LOG)
Status Date: 13-Mar-2006

Lic. No. 5685

Tundra Sinclair 8-7-8-29 (WPM)
UWI: 100.08-07-008-29W1.00

Revision to Report of: 27-Feb-2006

Status: Capable of Oil Production (COOP)
Status Date: **06-Jan-2006**

Lic. No. 5697

EOG Waskada 4-15-1-25 (WPM)
UWI: 100.04-15-001-25W1.00

Revision to Report of: 28-Nov-2005
Contractor: **Trailblazer Drilling Corp. – Rig #21**

Spud Date: 06-Mar-2006
K.B. Elevation: 472.77 m
Surface Casing: 177.8 mm @ 107.86 m with 5.0 t
Finished Drilling: 08-Mar-2006
Total Depth: 955 m
Production Casing: Run
Rig Released: 09-Mar-2006
Status: Waiting On Service Rig (WOSR)
Status Date: 09-Mar-2006

Lic. No. 5714

Rideau Sinclair 9-15-8-29 (WPM)
UWI: 100.09-15-008-29W1.00

Spud Date: 06-Mar-2006
K.B. Elevation: 524.60 m
Surface Casing: 219.1 mm @ 141.00 m with 10.0 t
Finished Drilling: 08-Mar-2006
Total Depth: 994 m
Production Casing: 114.3 mm @ 994.00 m with 23.0 t
Rig Released: 09-Mar-2006
Status: Waiting On Service Rig (WOSR)
Status Date: 09-Mar-2006

Lic. No. 5744

Tundra Sinclair A11-5-8-29 (WPM)
UWI: 102.11-05-008-29W1.00

Revision to Report of: 19-Dec-2005
Contractor: **Big Sky Drilling – Rig #91**

Spud Date: 09-Mar-2006
K.B. Elevation: 525.95 m
Surface Casing: 177.8 mm @ 141.00 m with 8.2 t
Finished Drilling: 13-Mar-2006
Total Depth: 1 028 m
Status: Running Casing (CSG)
Status Date: 13-Mar-2006

Lic. No. 5753

Rideau Sinclair 1-15-8-29 (WPM)
UWI: 100.01-15-008-29W1.00

Status: Completing (COMP)
Status Date: 07-Mar-2006

Lic. No. 5761

EOG Waskada 5-26-1-25 (WPM)
UWI: 100.05-26-001-25W1.00

Revision to Report of: 26-Dec-2005
Contractor: **Trailblazer Drilling Corp. – Rig #21**

Spud Date: 09-Mar-2006
K.B. Elevation: 475.60 m
Surface Casing: 177.8 mm @ 102.34 m with 5.0 t
Finished Drilling: 12-Mar-2006
Total Depth: 941 m
Status: Running Casing (CSG)
Status Date: 13-Mar-2006

Lic. No. 5798

New Midland Goodlands HZNTL 2-33-1-24 (WPM)
UWI: 102.02-33-001-24W1.00 – Leg #1

Intermediate Casing: 177.8 mm @ 960.00 m with 18.0 t
Finished Drilling: 10-Mar-2006
Total Depth: 1 464 m

UWI: 102.01-33-001-24W1.02 – Leg #2

Kick-Off Date: 08-Mar-2006
Kick-Off Point @ 1 030 m
Finished Drilling: 12-Mar-2006
Total Depth: 1 330 m
Rig Released: 13-Mar-2006

UWI: 102.02-33-001-24W1.00 – Leg #1
UWI: 102.01-33-001-24W1.02 – Leg #2

Status: Waiting On Service Rig (WOSR)
Status Date: 13-Mar-2006

Lic. No. 5799

Tundra Daly Prov. HZNTL 15-20-10-28 (WPM)
UWI: 100.15-20-010-28W1.00 – Leg #1

Spud Date: 08-Mar-2006
K.B. Elevation: 520.04 m
Surface Casing: 244.5 mm @ 140.00 m with 17.0 t
Intermediate Casing: 177.8 mm @ 887.00 m with 12.0 t
Status: Drilling Ahead (DR)
Status Date: 13-Mar-2006

Lic. No. 5809

Tundra South Tilston Prov. 4-6-4-29 (WPM)
UWI: 100.04-06-004-29W1.00

Status: Completing (COMP)
Status Date: 09-Mar-2006

Lic. No. 5815

EOG Pierson Prov. A5-34-1-28 (WPM)
UWI: 102.05-34-001-28W1.00

Production Casing: 114.3 mm @ 1043.61 m with 19.5 t
Rig Released: 06-Mar-2006
Status: Waiting On Service Rig (WOSR)
Status Date: 06-Mar-2006

Lic. No. 5818

Grand Banks Tilston Prov. 2-30-6-29 (WPM)
UWI: 100.02-30-006-29W1.00

Spud Date: 11-Mar-2006
K.B. Elevation: 523.70 m
Surface Casing: 177.8 mm @ 148.00 m with 9.0 t
Status: Drilling Ahead (DR)
Status Date: 13-Mar-2006

Lic. No. 5823

Tundra Sinclair 8-30-**7-28** (WPM)
UWI: 100.08-30-00**7-28**W1.00

Revision to Report of: 06-Mar-2006
Please note correction in well location

Lic. No. 5831

Tundra Sinclair 5-19-7-28 (WPM)
UWI: 100.05-19-007-28W1.00

Revision to Report of: 27-Feb-2006
Contractor: **Big Sky Drilling – Rig #77**

Spud Date: 06-Mar-2006
K.B. Elevation: 506.04 m
Surface Casing: 219.1 mm @ 142.00 m with 12.0 t
Finished Drilling: 08-Mar-2006
Total Depth: 996 m
Production Casing: Run
Rig Released: 09-Mar-2006
Status: Waiting On Service Rig (WOSR)
Status Date: 09-Mar-2006

Lic. No. 5832

Tundra Sinclair 10-19-7-28 (WPM)
UWI: 100.10-19-007-28W1.00

Status: Completing (COMP)
Status Date: 07-Mar-2006

Lic. No. 5833

Tundra Sinclair Prov. 12-24-7-29 (WPM)
UWI: 100.12-24-007-29W1.00

Finished Drilling: 08-Mar-2006
Total Depth: 1 011 m
Production Casing: Run
Rig Released: 09-Mar-2006
Status: Completing (COMP)
Status Date: 09-Mar-2006

Lic. No. 5834

Tundra Sinclair 14-25-7-29 (WPM)
UWI: 100.14-25-007-29W1.00

Status: Completing (COMP)
Status Date: 07-Mar-2006

Lic. No. 5836

Tundra Underhill Prov. DIR 10-18-5-22 (WPM)
UWI: 100.10-18-005-22W1.00

Production Casing: Run
Rig Released: 07-Mar-2006
Status: Completing (COMP)
Status Date: 11-Mar-2006

Lic. No. 5837

Tundra South Deloraine 10-36-1-23 (WPM)
UWI: 100.10-36-001-23W1.00

Spud Date: 06-Mar-2006
K.B. Elevation: 620.91 m
Surface Casing: 177.8 mm @ 135.00 m with 8.2 t
Finished Drilling: 09-Mar-2006
Total Depth: 1 011 m
Rig Released: 09-Mar-2006
Status: Abandoned Dry (ABD D)
Status Date: 11-Mar-2006

Lic. No. 5839

Tundra Regent 15-24-4-22 (WPM)
UWI: 100.15-24-004-22W1.00

Revision to Report of: 06-Mar-2006
Contractor: **Big Sky Drilling – Rig #5**

Spud Date: 11-Mar-2006
K.B. Elevation: 505.17 m
Surface Casing: 177.8 mm @ 141.00 m with 8.2 t
Status: Drilling Ahead (DR)
Status Date: 13-Mar-2006

Lic. No. 5840

Tundra Sinclair Prov. 12-36-7-29 (WPM)
UWI: 100.12-36-007-29W1.00

License Issued: 07-Mar-2006
Licensee: Tundra Oil and Gas Ltd.
Mineral Rights: Crown
Contractor: Big Sky Drilling – Rig. #77
Municipality: Pipestone
Co-ords: 663.10 m (S) of (N) boundary of Sec. 36
161.19 m (E) of (W) boundary of Sec. 36
Grd. Elevation: 506.74 m
Proj. TD: 991 m (Devonian)
Field: Sinclair
Classification: Development (Non-Confidential)
Spud Date: 10-Mar-2006
K.B. Elevation: 510.60 m
Surface Casing: 219.1 mm @ 140.50 m with 12.0 t
Finished Drilling: 13-Mar-2006
Total Depth: 1 010 m
Status: Logging (LOG)
Status Date: 13-Mar-2006

Lic. No. 5841

EOG Pierson Prov. 13-29-1-28 (WPM)
UWI: 100.13-29-001-28W1.00

License Issued: 10-Mar-2006
Licensee: EOG Resources Canada Inc.
Mineral Rights: Crown
Contractor: Precision Drilling (1987) Ltd. – Rig. #327
Municipality: Edward
Co-ords: 201.69 m (S) of (N) boundary of Sec. 29
200.63 m (E) of (W) boundary of Sec. 29
Grd. Elevation: 461.21 m
Proj. TD: 1050 m (Mississippian)
Field: Pierson
Classification: Exploratory (Deeper Pool Wildcat)
Status: Location (LOC)
Status Date: 10-Mar-2006